## Title V Semi-Annual Monitoring Verification Report March 1, 2013 to August 31, 2013

## Title V - Monitoring Report Deviations

Source	Permit ID	Description	Deviation Period				Cause of Deviation	Corrective Actions Taken To Remedy or Mitigate Deviation Situation
			Start		End			
			Date	Time	Date	Time		
S-36 Pipe Finishing Dip Tank(P5,P6)	BAAQMD Condition #24639, Part 6	Coating Temperature Limit ≤ 500°F	4/1/13	9:11am	4/1/13	9:30am	Asphalt Transfer pump was not in automatic position and visual PLC alarm was not activated.	Installed audible and visual alarm, and automatic controls at multiple temperatures for extra control.
S-1 Cupola	40 CFR 63.7710(b)(2)	Operating limit for capture system	3/7/13	Varies	8/29/13	Varies	Unknown	Consult with PLC programmer to check data again, add additional alarms.