KINDER MORG

May 25, 2022

Director of Compliance and Enforcement
Bay Area Air Quality Management District
375 Beale St, Suite 600
San Francisco, CA 94105
Attn: Title V Reports

TV Tracking #: 460

1. ☐ RECEIVED IN ENFORCEMENT: 05/25/2022

Electronic Submittal

Subject: SFPP, L.P.'s San Jose Terminal, Plant ID # 4020
Title V Semi-Annual Monitoring Report for the Period 11/01/2021 through 04/30/2022
2150 Kruse Drive, San Jose, California 95131

Attn: Title V Reports:

SFPP, L.P. ("SFPP") submits the enclosed Semi-Annual Monitoring Report in accordance with Section I, and F. of the Final Major Facility Review Permit issued to Facility #A4020, SFPP San Jose Terminal. The Semi-Annual Monitoring Report covers the period from November 1, 2021 through April 30, 2022.

If you have any questions, please call me at (713) 420-6076 or Ling_Li@kindermorgan.com.

Sincerely,

Ling Li
Senior EHS Specialist
for SFPP, L.P.

Enclosure

Bay Area Air Quality Management District

375 Beale St, Suite 600, San Francisco, CA. 94105
Telephone: (415) 771-6000

Report of Required Monitoring
TITLE V Operating Permit

Facility Name: SFPP, L.P. San Jose Terminal

Address: 2150 Kruse Drive, San Jose, California 95131

Title V Permit Number: A4020

Reporting Period: November 1, 2021 through April 30, 2022

I hereby certify that I am a Responsible Official for the above named facility as defined in 40 Code of Federal Regulations, Part 70.2. I further certify that, based on information and belief formed after reasonable inquiry, the statements and information in this certification are true, accurate, and complete.

Daniel Wittenberg — Signature of Responsible Official

5/25/2022 — Date

Dan Wittenberg

Name of Responsible Official (please print)

Director of Operations

Title of Responsible Official (please print)

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - A
Applicable Limits and Compliance Monitoring Requirements
S1, S28, S29, S30, S31, S32 – LOADING RACKS, 1, 2, 3, 4, 5, 6

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD 8-33-301.1	N		9.6 g/1000 liters (0.08 lb/1000 gallons)	BAAQMD 8-33-309-4; CARB Certification	P/ 9-15 months	Source test, Recordkeeping	Continuous	
POC	BAAQMD 8-33-301.2	N	01/10/2011	0.04 lb/1000 gallons	BAAQMD 8-33-309-4; 8-33-309.13; CARB Certification	C: P/9-15 months	Parametric; Source test; Recordkeeping; Notification	Continuous	
POC	BAAQMD 8-33-306	N	01/10/2011	Emission Free		C		Continuous	
	BAAQMD 8-33-308	N	01/10/2011	< 3,000 ppm as methane or 6% of the LEL	BAAQMD 8-33-308.2; BAAQMD Condition #7492, part 5d, and Part 9	C; P/weekly	Infrared HC Analyzer; Recordkeeping	Continuous	
POC	BAAQMD 8-33-309.2	N	01/10/2011	18 in. of water column	BAAQMD 8-33-309.11, and BAAQMD Condition #7492, Part 5b	P/during product loading	Pressure gauge; Recordkeeping	Continuous	
POC	BAAQMD 8-33-309.5	N	01/10/2011	Leak Free		P		Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - A
Applicable Limits and Compliance Monitoring Requirements
S1, S28, S29, S30, S31, S32 – LOADING RACKS, 1, 2, 3, 4, 5, 6

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	SIP 8-33-301	Y		9.6 g/1000 liters (0.08 lb/1000 gallons)	CARB Certification	P/ 6 months; throughput limit revision	Source test, Recordkeeping	Continuous	
	SIP 8-33-308	Y		3,000 ppm as methane and 6.8 Kg (15 pounds) per day	BAAQMD Condition #7492, part 5d, and part 9	C	Infrared HC Analyzer	Continuous	
	SIP 8-33-309	Y		46 cm (18 in.) of water column	BAAQMD 8-33-309, and BAAQMD Condition #7492, part 5b	P/during product loading	Pressure gauge	Continuous	
	40 CFR 60.502(b)	Y		35 g/1000 liters	40 CFR 60.503(c)	P/6 months	Source test	Continuous	
POC	40 CFR 60.502(e)	Y		Vapor-tight gasoline tank trucks	40 CFR 60.505(b)	P/during product loading, and within 2 weeks	Vapor tightness documents	Continuous	
POC	40 CFR 60.505(e)(ii)	Y		Vapor-tight gasoline tank trucks electronic recordkeeping	40 CFR 60.505(b)	P/during product loading, and within 2 weeks	Vapor tightness documents	Continuous	
	40 CFR 63.11088(a)	Y	1/10/2011	80 mg/liters	40 CFR 63.11092(a)	P/6 months	Source test	Continuous	
	40 CFR 63.11088(a)	Y	1/10/2011	Vapor-tight gasoline tank trucks	40 CFR 63.11092(f) (1)	P/annual	Certification test documents	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - A
Applicable Limits and Compliance Monitoring Requirements
S1, S28, S29, S30, S31, S32 – LOADING RACKS, 1, 2, 3, 4, 5, 6

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
	BAAQMD Condition #7492, part 5	Y		Continuous Monitoring	BAAQMD Condition #7492, part 5c	P/C	Infrared HC Analyzer	Continuous	
	BAAQMD Condition #7492, part 7	Y		200 ppm as propane	BAAQMD Condition #7492, part 5c	P/C	Infrared HC Analyzer	Continuous	
	BAAQMD Condition #7492, part 2	Y		200,000 gallons/hr	BAAQMD Condition #7492, part 4	P/H	Record- keeping	Continuous	
	BAAQMD Condition #7492, part 3	Y		4,000,000 gallons/day 1,519,400,000 gallon/yr	BAAQMD Condition #7492, part 4	P/D	Record keeping	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - A
Applicable Limits and Compliance Monitoring Requirements
S1, S28, S29, S30, S31, S32 – LOADING RACKS, 1, 2, 3, 4, 5, 6

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD Condition #7492, parts 8	Y		Vapor Bladder Height	BAAQMD Condition #7492, parts 8	C	Level Gauge	Intermittent	On March 09, 2022, the facility lost power around 19:35. All loading activities were stopped immediately. However, the PLC on the alarm associated with the vapor bladder tank lost communication, so the alarm didn't go off when the vapor height exceeded 19 ft. There was no LEL or excess emissions during this period of time.
POC	BAAQMD Condition #7492, parts 13, and 14	Y		Operating temperature 600 degree Fahrenheit	BAAQMD Condition #7492, parts 15, and 17	C	Record Keeping	Continuous	
POC	BAAQMD Condition #7492, part 12	Y		Destruction efficiency 98.5%	BAAQMD Condition #7492, parts 13 and 17	C	Record Keeping	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - A
Applicable Limits and Compliance Monitoring Requirements
S1, S28, S29, S30, S31, S32 – LOADING RACKS, 1, 2, 3, 4, 5, 6

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD Condition #7492, part 18	Y		Operating Mode	BAAQMD Regulation 2-6-409.7	P/Mode change	Record Keeping	Continuous	
POC	BAAQMD 8-18-305	Y		All equipment associated with delivery and loading operations shall be maintained to be leak free, vapor tight and in good working order.			Inspection	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - B
Applicable Limits and Compliance Monitoring Requirements
S2, S5, S19, S23, S26 - STORAGE TANKS - INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD 8-5-303.1	N		PVV set within 10% of max pressure or 25.8 mmHg (0.5 psia)	BAAQMD 8-5-403 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-320.3.1	N		Gasket cover $\leq$ 0.32 cm (1/8 in) gap	BAAQMD 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-320.3.2	N		Inaccessible opening no visible gap	BAAQMD 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-320.4.2	N		Solid sampling or gauging wells in closed position with cover, seal or lid $\leq$ 0.32 cm (1/8 in)	BAAQMD 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-320.4.3	N		Solid sampling or gauging wells: Gap between well and roof shall be added to gaps measured $\leq$ 1.3 cm (1/2 in)	BAAQMD 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-320.5.2	N		Slotted sampling or gauging wells in closed position with cover, seal or lid $\leq$ 1.3 cm (1/2 in)	BAAQMD 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - B
Applicable Limits and Compliance Monitoring Requirements
S2, S5, S19, S23, S26 - STORAGE TANKS - INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD 8-5-320.5.3	N		Slotted sampling or gauging wells: Gap between well and roof shall be added to gaps measured ≤ 1.3 cm (1/2 in)	BAAQMD 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-320.6	Y		Emergency roof drain with slotted membrane fabric cover ≥ 90% opening area	BAAQMD 8-5-402 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-321.1	N		No holes, tears or other openings in the primary seal fabric	BAAQMD 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-321.2	N		Primary seal metallic shoe or liquid mounted type	BAAQMD 8-5-402.1 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	BAAQMD 8-5-321.3	N		Primary seal metallic shoe extends minimum 61 cm (24 in) for external floating and 18 in for internal Floating Roof tank above liquid surface	BAAQMD 8-5-401, 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - B
Applicable Limits and Compliance Monitoring Requirements
S2, S5, S19, S23, S26 - STORAGE TANKS - INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD 8-5-321.3.1	N		Gap between shoe and tank shell is no greater than 46 cm (18 in)	BAAQMD 8-5-401, 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	BAAQMD 8-5-321.3.2	N		For welded tanks, gap between tank shell and the primary seal < 3.8 cm (1 1/2 in). No continuous gap > 0.32 cm ((1/8 in) shall exceed 10% of circumference. The cumulative length of all seal gaps exceeding 1.3 cm (1/2 in) < 10% of circumference and the cumulative length of all seal gaps exceeding 0.32 cm (1/8 in) < 40% of circumference	BAAQMD 8-5-401, 8-5- 404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	BAAQMD 8-5-322.1	N		No holes, tears, or other openings	BAAQMD 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-322.2	N		Secondary seal shall allow insertion up to 3.8 cm (1 ½ in) in width	BAAQMD 8-5-402, & 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - B
Applicable Limits and Compliance Monitoring Requirements
S2, S5, S19, S23, S26 - STORAGE TANKS - INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD 8-5-322.3	N		Gap between tank shell and the secondary seal shall not exceed 1.3 cm (1/2 in)	BAAQMD 8-5-402, & 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	BAAQMD 8-5-328.1.1	N		Tank $\geq$ 75 m^3, Tank cleaning 90% control, POC concentration < 10,000 ppm	BAAQMD 8-5-502	P/A	Source Test	Continuous	
POC	SIP 8-5-303.1	Y		PVV set within 10% of max pressure or 25.8 mmHg (0.5 psia)	SIP 8-5-403 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-320.3.1	Y		Gasket cover $\leq$ 0.32 cm (1/8 in) gap	SIP 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-320.3.2	Y		Inaccessible opening no visible gap	SIP 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-320.4.2	Y		Solid sampling or gauging wells in closed position with cover, seal or lid $\leq$ 0.32 cm (1/8 in)	SIP 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - B
Applicable Limits and Compliance Monitoring Requirements
S2, S5, S19, S23, S26 - STORAGE TANKS - INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	SIP 8-5-320.4.3	Y		Solid sampling or gauging wells: Gap between well and roof shall be added to gaps measured ≤ 1.3 cm (1/2 in)	SIP 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-320.5.2	Y		Slotted sampling or gauging wells in closed position with cover, seal or lid ≤ 1.3 cm (1/2 in)	SIP 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-320.5.3	Y		Slotted sampling or gauging wells: Gap between well and roof shall be added to gaps measured ≤ 1.3 cm (1/2 in)	SIP 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-320.6	Y		Emergency roof drain with slotted membrane fabric cover ≥ 90% opening area	SIP 8-5-402 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-321.1	Y		No holes, tears or other openings in the primary seal fabric	SIP 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - B
Applicable Limits and Compliance Monitoring Requirements
S2, S5, S19, S23, S26 - STORAGE TANKS - INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	SIP 8-5-321.2	Y		Primary seal metallic shoe or liquid mounted type	SIP 8-5-402.1 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	SIP 8-5-321.3	Y		Primary seal metallic shoe extends minimum 61 cm (24 in) for external floating and 18 in for internal Floating Roof tank above liquid surface	SIP 8-5-401, 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	SIP 8-5-321.3.1	Y		Gap between shoe and tank shell is no greater than 46 cm (18 in)	SIP 8-5-401, 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - B
Applicable Limits and Compliance Monitoring Requirements
S2, S5, S19, S23, S26 - STORAGE TANKS - INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	SIP 8-5-321.3.2	Y		For welded tanks, gap between tank shell and the primary seal < 3.8 cm (1 1/2 in). No continuous gap > 0.32 cm ((1/8 in) shall exceed 10% of circumference. The cumulative length of all seal gaps exceeding 1.3 cm (1/2 in) < 10% of circumference and the cumulative length of all seal gaps exceeding 0.32 cm (1/8 in) < 40% of circumference	SIP 8-5-401, 8-5- 404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	SIP 8-5-322.1	Y		No holes, tears, or other openings	SIP 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-322.2	Y		Secondary seal shall allow insertion up to 3.8 cm (1 ½ in) in width	SIP 8-5-402, & 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - B
Applicable Limits and Compliance Monitoring Requirements
S2, S5, S19, S23, S26 - STORAGE TANKS - INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	SIP 8-5-322.3	Y		Gap between tank shell and the secondary seal shall not exceed 1.3 cm (1/2 in)	SIP 8-5-402, & 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	SIP 8-5-328.1.1	Y		Tank $\geq$ 75 m^3, tank cleaning shall have liquid balancing with $\leq$ 0.5 psia	None	N	None	Continuous	
POC	SIP 8-5-328.1.2	Y		Tank $\geq$ 75 m^3, Tank cleaning 90% control, POC concentration < 10,000 ppm	SIP 8-5-502	P/A	Source Test	Continuous	
	BAAQMD Condition #26356, part 1	Y		923,275,248 gallon gasoline/yr 166,086,774 gallon Jet/yr 38,866,550 gallon ethanol/yr 416,752,896 gallon diesel/yr	BAAQMD Condition #26356, part 2	P/D	Record keeping	Continuous	
Certifi-cation	BAAQMD 8-5-404			Submit report within 60 days of inspection or source test	BAAQMD 8-5-404		Submittal	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - B
Applicable Limits and Compliance Monitoring Requirements
S2, S5, S19, S23, S26 - STORAGE TANKS - INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
	BAAQMD Regulation 8, Rule 5 (amended on 10/18/06)	Y						Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - C
Applicable Limits and Compliance Monitoring Requirements
S3, S7, S8, S9, S10, S14, S17, S18, S20, S22, S25, S27, S34, S35 - STORAGE TANKS-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD 8-5-303.1	N		PVV set within 10% of max pressure or 25.8 mmHg (0.5 psia)	BAAQMD 8-5-403 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-305.6	N		Tanks shall be maintained to be leak free, vapor tight and in good working order.	BAAQMD 8-5-403 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-320.3.1	N		Gasket cover $\leq$ 0.32 cm (1/8 in) gap	BAAQMD 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-320.3.2	N		Inaccessible opening no visible gap	BAAQMD 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-320.4.2	N		Solid sampling or gauging wells in closed position with cover, seal or lid $\leq$ 0.32 cm (1/8 in)	BAAQMD 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-320.4.3	N		Solid sampling or gauging wells: Gap between well and roof shall be added to gaps measured $\leq$ 1.3 cm (1/2 in)	BAAQMD 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - C
Applicable Limits and Compliance Monitoring Requirements
S3, S7, S8, S9, S10, S14, S17, S18, S20, S22, S25, S27, S34, S35 - STORAGE TANKS-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD 8-5-320.5.2	N		Slotted sampling or gauging wells in closed position with cover, seal or lid ≤ 1.3 cm (1/2 in)	BAAQMD 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-320.5.3	N		Slotted sampling or gauging wells: Gap between well and roof shall be added to gaps measured ≤ 1.3 cm (1/2 in)	BAAQMD 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-320.6	N		Emergency roof drain with slotted membrane fabric cover ≥ 90% opening area	BAAQMD 8-5-402 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-321.1	N		No holes, tears or other openings in the primary seal fabric	BAAQMD 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-321.2	N		Primary seal metallic shoe or liquid mounted type	BAAQMD 8-5-402.1 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	BAAQMD 8-5-321.3	N		Primary seal metallic shoe extends minimum 61 cm (24 in) for external floating and 18 in for internal Floating Roof tank above liquid surface	BAAQMD 8-5-401, 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - C
Applicable Limits and Compliance Monitoring Requirements
S3, S7, S8, S9, S10, S14, S17, S18, S20, S22, S25, S27, S34, S35 - STORAGE TANKS-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD 8-5-321.3.1	N		Gap between shoe and tank shell is no greater than 46 cm (18 in)	BAAQMD 8-5-401, 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	BAAQMD 8-5-321.3.2	N		For welded tanks, gap between tank shell and the primary seal < 3.8 cm (1 1/2 in). No continuous gap > 0.32 cm ((1/8 in) shall exceed 10% of circumference. The cumulative length of all seal gaps exceeding 1.3 cm (1/2 in) < 10% of circumference and the cumulative length of all seal gaps exceeding 0.32 cm (1/8 in) < 40% of circumference	BAAQMD 8-5-401, 8-5- 404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	BAAQMD 8-5-322.1	N		No holes, tears, or other openings	BAAQMD 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-322.2	N		Secondary seal shall allow insertion up to 3.8 cm (1 ½ in) in width	BAAQMD 8-5-402, & 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - C
Applicable Limits and Compliance Monitoring Requirements
S3, S7, S8, S9, S10, S14, S17, S18, S20, S22, S25, S27, S34, S35 - STORAGE TANKS-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD 8-5-322.3	N		Gap between tank shell and the secondary seal shall not exceed 1.3 cm (1/2 in)	BAAQMD 8-5-402, & 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	BAAQMD 8-5-328.1.1	N		Tank $\geq$ 75 m^3, Tank cleaning 90% control, POC concentration < 10,000 ppm	BAAQMD 8-5-502	P/A	Source Test	Continuous	
POC	SIP 8-5-303.1	Y		PVV set within 10% of max pressure or 25.8 mmHg (0.5 psia)	SIP 8-5-403 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
	SIP 8-5-305.3	Y		Viewport Requirements			Inspection	Continuous	
POC	SIP 8-320.3.1	Y		Gasket cover $\leq$ 0.32 cm (1/8 in) gap	SIP 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-320.3.2	Y		Inaccessible opening no visible gap	SIP 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-320.4.2	Y		Solid sampling or gauging wells in closed position with cover, seal or lid $\leq$ 0.32 cm (1/8 in)	SIP 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - C
Applicable Limits and Compliance Monitoring Requirements
S3, S7, S8, S9, S10, S14, S17, S18, S20, S22, S25, S27, S34, S35 - STORAGE TANKS-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	SIP 8-5-320.4.3	Y		Solid sampling or gauging wells: Gap between well and roof shall be added to gaps measured ≤ 1.3 cm (1/2 in)	SIP 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-320.5.2	Y		Slotted sampling or gauging wells in closed position with cover, seal or lid ≤ 1.3 cm (1/2 in)	SIP 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-320.5.3	Y		Slotted sampling or gauging wells: Gap between well and roof shall be added to gaps measured ≤ 1.3 cm (1/2 in)	SIP 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-320.6	Y		Emergency roof drain with slotted membrane fabric cover ≥ 90% opening area	SIP 8-5-402 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-321.1	Y		No holes, tears or other openings in the primary seal fabric	SIP 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-321.2	Y		Primary seal metallic shoe or liquid mounted type	SIP 8-5-402.1 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - C
Applicable Limits and Compliance Monitoring Requirements
S3, S7, S8, S9, S10, S14, S17, S18, S20, S22, S25, S27, S34, S35 - STORAGE TANKS-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	SIP 8-5-321.3	Y		Primary seal metallic shoe extends minimum 61 cm (24 in) for external floating and 18 in for internal Floating Roof tank above liquid surface	SIP 8-5-401, 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	SIP 8-5-321.3.1	Y		Gap between shoe and tank shell is no greater than 46 cm (18 in)	SIP 8-5-401, 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	SIP 8-5-321.3.2	Y		For welded tanks, gap between tank shell and the primary seal < 3.8 cm (1 1/2 in). No continuous gap > 0.32 cm ((1/8 in) shall exceed 10% of circumference. The cumulative length of all seal gaps exceeding 1.3 cm (1/2 in) < 10% of circumference and the cumulative length of all seal gaps exceeding 0.32 cm (1/8 in) < 40% of circumference	SIP 8-5-401, 8-5- 404	P/10 yr P/10 yr	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - C
Applicable Limits and Compliance Monitoring Requirements
S3, S7, S8, S9, S10, S14, S17, S18, S20, S22, S25, S27, S34, S35 - STORAGE TANKS-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	SIP 8-5-322.1	Y		No holes, tears, or other openings	SIP 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-322.2	Y		Secondary seal shall allow insertion up to 3.8 cm (1 ½ in) in width	SIP 8-5-402, & 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	SIP 8-5-322.3	Y		Gap between tank shell and the secondary seal shall not exceed 1.3 cm (1/2 in)	SIP 8-5-402, & 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	SIP 8-5-328.1.1	Y		Tank $\geq$ 75 m^3, tank cleaning shall have liquid balancing with $\leq$ 0.5 psia	None	N	None	Continuous	
POC	SIP 8-5-328.1.2	Y		Tank $\geq$ 75 m^3, Tank cleaning 90% control, POC concentration < 10,000 ppm	SIP 8-5-502	P/A	Source Test	Continuous	
	BAAQMD Condition #26356, part 1	Y		923,275,248 gallon gasoline/yr 166,086,774 gallon Jet/yr 38,866,550 gallon ethanol/yr 416,752,896 gallon diesel/yr	BAAQMD Condition #26356, part 2	P/D	Record keeping	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - C
Applicable Limits and Compliance Monitoring Requirements
S3, S7, S8, S9, S10, S14, S17, S18, S20, S22, S25, S27, S34, S35 - STORAGE TANKS-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
Certifi-cation	BAAQMD 8-5-404			Submit report within 60 days of inspection or source test	BAAQMD 8-5-404		Submittal	Continuous	
	BAAQMD Regulation 8, Rule 5 (amended on 10/18/06)	Y						Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - D
Applicable Limits and Compliance Monitoring Requirements
S6, S13, S16, S21 - STORAGE TANKS-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD 8-5-303.1	N		PVV set within 10% of max pressure or 25.8 mmHg (0.5 psia)	BAAQMD 8-5-403 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
	BAAQMD 8-5-305.3	N		Viewport Requirements			Inspection	Continuous	
	BAAQMD 8-5-305.5	N		Good operating conditions		P/twice per year at 4 to 8 months interval	Inspection Certification	Intermittent	Tank SJ5 (S-6) product on tank roof on 1/14/2022. See the attached deviation report.
POC	BAAQMD 8-320.3.1	N		Gasket cover $\leq$ 0.32 cm (1/8 in) gap	BAAQMD 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-320.3.2	N		Inaccessible opening no visible gap	BAAQMD 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-320.4.2	N		Solid sampling or gauging wells in closed position with cover, seal or lid $\leq$ 0.32 cm (1/8 in)	BAAQMD 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-320.4.3	N		Solid sampling or gauging wells: Gap between well and roof shall be added to gaps measured $\leq$ 1.3 cm (1/2 in)	BAAQMD 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - D
Applicable Limits and Compliance Monitoring Requirements
S6, S13, S16, S21 - STORAGE TANKS-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD 8-5-320.5.2	N		Slotted sampling or gauging wells in closed position with cover, seal or lid ≤ 1.3 cm (1/2 in)	BAAQMD 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-320.5.3	N		Slotted sampling or gauging wells: Gap between well and roof shall be added to gaps measured ≤ 1.3 cm (1/2 in)	BAAQMD 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-320.6	N		Emergency roof drain with slotted membrane fabric cover ≥ 90% opening area	BAAQMD 8-5-402 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-321.1	N		No holes, tears or other openings in the primary seal fabric	BAAQMD 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-321.2	N		Primary seal metallic shoe or liquid mounted type	BAAQMD 8-5-402.1 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	BAAQMD 8-5-321.3	N		Primary seal metallic shoe extends minimum 61 cm (24 in) for external floating and 18 in for internal Floating Roof tank above liquid surface	BAAQMD 8-5-401, 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - D
Applicable Limits and Compliance Monitoring Requirements
S6, S13, S16, S21 - STORAGE TANKS-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD 8-5-321.3.1	N		Gap between shoe and tank shell is no greater than 46 cm (18 in)	BAAQMD 8-5-401, 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	BAAQMD 8-5-402.1	Y		10-year Inspection	BAAQMD 8-5-404	P/10 yr P/10 yr	Inspection	Continuous	
Certification	BAAQMD 8-5-404			Submit report within 60 days of inspection or source test	BAAQMD 8-5-404		Submittal	Continuous	
POC	BAAQMD 8-5-321.3.2	N		For welded tanks, gap between tank shell and the primary seal < 3.8 cm (1 1/2 in). No continuous gap > 0.32 cm ((1/8 in) shall exceed 10% of circumference. The cumulative length of all seal gaps exceeding 1.3 cm (1/2 in) < 10% of circumference and the cumulative length of all seal gaps exceeding 0.32 cm (1/8 in) < 40% of circumference	BAAQMD 8-5-401, 8-5- 404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	BAAQMD 8-5-328.1.1	N		Tank $\geq$ 75 m^3, Tank cleaning 90% control, POC concentration < 10,000 ppm	BAAQMD 8-5-502	P/A	Source Test	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - D
Applicable Limits and Compliance Monitoring Requirements
S6, S13, S16, S21 - STORAGE TANKS-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	SIP 8-5-303.1	Y		PVV set within 10% of max pressure or 25.8 mmHg (0.5 psia)	SIP 8-5-403 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
	SIP 8-5-305.3	Y		Viewport Requirements			Inspection	Continuous	
POC	SIP 8-320.3.1	Y		Gasket cover $\leq$ 0.32 cm (1/8 in) gap	SIP 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-320.3.2	Y		Inaccessible opening no visible gap	SIP 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-320.4.2	Y		Solid sampling or gauging wells in closed position with cover, seal or lid $\leq$ 0.32 cm (1/8 in)	SIP 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-320.4.3	Y		Solid sampling or gauging wells: Gap between well and roof shall be added to gaps measured $\leq$ 1.3 cm (1/2 in)	SIP 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-320.5.2	Y		Slotted sampling or gauging wells in closed position with cover, seal or lid $\leq$ 1.3 cm (1/2 in)	SIP 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - D
Applicable Limits and Compliance Monitoring Requirements
S6, S13, S16, S21 - STORAGE TANKS-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	SIP 8-5-320.5.3	Y		Slotted sampling or gauging wells: Gap between well and roof shall be added to gaps measured ≤ 1.3 cm (1/2 in)	SIP 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-320.6	Y		Emergency roof drain with slotted membrane fabric cover ≥ 90% opening area	SIP 8-5-402 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-321.1	Y		No holes, tears or other openings in the primary seal fabric	SIP 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-321.2	Y		Primary seal metallic shoe or liquid mounted type	SIP 8-5-402.1 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	SIP 8-5-321.3	Y		Primary seal metallic shoe extends minimum 61 cm (24 in) for external floating and 18 in for internal Floating Roof tank above liquid surface	SIP 8-5-401, 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	SIP 8-5-321.3.1	Y		Gap between shoe and tank shell is no greater than 46 cm (18 in)	SIP 8-5-401, 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - D
Applicable Limits and Compliance Monitoring Requirements
S6, S13, S16, S21 - STORAGE TANKS-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	SIP 8-5-321.3.2	Y		For welded tanks, gap between tank shell and the primary seal < 3.8 cm (1 1/2 in). No continuous gap > 0.32 cm ((1/8 in) shall exceed 10% of circumference. The cumulative length of all seal gaps exceeding 1.3 cm (1/2 in) < 10% of circumference and the cumulative length of all seal gaps exceeding 0.32 cm (1/8 in) < 40% of circumference	SIP 8-5-401, 8-5- 404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	SIP 8-5-328.1.1	Y		Tank $\geq$ 75 m^3, tank cleaning shall have liquid balancing with $\leq$ 0.5 psia	None	N	None	Continuous	
POC	SIP 8-5-328.1.2	Y		Tank $\geq$ 75 m^3, Tank cleaning 90% control, POC concentration < 10,000 ppm	SIP 8-5-502	P/A	Source Test	Continuous	
POC	40 CFR 63.11087 (a)	Y	1/10/2011		40 cfr 63.11092(e)(1)	P/E, 1 or 5 or 10 yrs	Visual Inspection, Recordkeeping	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - D
Applicable Limits and Compliance Monitoring Requirements
S6, S13, S16, S21 - STORAGE TANKS-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
	BAAQMD Condition #26356, part 1	Y		923,275,248 gallon gasoline/yr 166,086,774 gallon Jet/yr 38,866,550 gallon ethanol/yr 416,752,896 gallon diesel/yr	BAAQMD Condition #26356, part 2	P/D	Record keeping	Continuous	
	BAAQMD Regulation 8, Rule 5 (amended on 10/18/06)	Y						Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – E
Applicable Limits and Compliance Monitoring Requirements
S12 - STORAGE TANK – INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD 8-5-303.1	N		PVV set within 10% of max pressure or 25.8 mmHg (0.5 psia)	BAAQMD 8-5-403 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
	BAAQMD 8-5-305.5	N		Good operating condition		P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-320.3.1	N		Gasket cover $\leq$ 0.32 cm (1/8 in) gap	BAAQMD 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-320.3.2	N		Inaccessible opening no visible gap	BAAQMD 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-320.4.2	N		Solid sampling or gauging wells in closed position with cover, seal or lid $\leq$ 0.32 cm (1/8 in)	BAAQMD 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-320.4.3	N		Solid sampling or gauging wells: Gap between well and roof shall be added to gaps measured $\leq$ 1.3 cm (1/2 in)	BAAQMD 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – E
Applicable Limits and Compliance Monitoring Requirements
S12 - STORAGE TANK – INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD 8-5-320.5.2	N		Slotted sampling or gauging wells in closed position with cover, seal or lid ≤ 1.3 cm (1/2 in)	BAAQMD 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-320.5.3	N		Slotted sampling or gauging wells: Gap between well and roof shall be added to gaps measured ≤ 1.3 cm (1/2 in)	BAAQMD 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-320.6	N		Emergency roof drain with slotted membrane fabric cover ≥ 90% opening area	BAAQMD 8-5-402 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-321.1	N		No holes, tears or other openings in the primary seal fabric	BAAQMD 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-321.2	N		Primary seal metallic shoe or liquid mounted type	BAAQMD 8-5-402.1 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	BAAQMD 8-5-321.3	N		Primary seal metallic shoe extends minimum 61 cm (24 in) for external floating and 18 in for internal Floating Roof tank above liquid surface	BAAQMD 8-5-401, 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – E
Applicable Limits and Compliance Monitoring Requirements
S12 - STORAGE TANK – INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD 8-5-321.3.1	N		Gap between shoe and tank shell is no greater than 46 cm (18 in)	BAAQMD 8-5-401, 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	BAAQMD 8-5-321.3.2	N		For welded tanks, gap between tank shell and the primary seal < 3.8 cm (1 1/2 in). No continuous gap > 0.32 cm ((1/8 in) shall exceed 10% of circumference. The cumulative length of all seal gaps exceeding 1.3 cm (1/2 in) < 10% of circumference and the cumulative length of all seal gaps exceeding 0.32 cm (1/8 in) < 40% of circumference	BAAQMD 8-5-401, 8-5- 404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	BAAQMD 8-5-328.1.1	N		Tank $\geq$ 75 m^3, Tank cleaning 90% control, POC concentration < 10,000 ppm	BAAQMD 8-5-502	P/A	Source Test	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – E
Applicable Limits and Compliance Monitoring Requirements
S12 - STORAGE TANK – INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	SIP 8-5-303.1	Y		PVV set within 10% of max pressure or 25.8 mmHg (0.5 psia)	SIP 8-5-403 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-320.3.1	Y		Gasket cover $\leq$ 0.32 cm (1/8 in) gap	SIP 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-320.3.2	Y		Inaccessible opening no visible gap	SIP 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-320.4.2	Y		Solid sampling or gauging wells in closed position with cover, seal or lid $\leq$ 0.32 cm (1/8 in)	SIP 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-320.4.3	Y		Solid sampling or gauging wells: Gap between well and roof shall be added to gaps measured $\leq$ 1.3 cm (1/2 in)	SIP 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-320.5.2	Y		Slotted sampling or gauging wells in closed position with cover, seal or lid $\leq$ 1.3 cm (1/2 in)	SIP 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – E
Applicable Limits and Compliance Monitoring Requirements
S12 - STORAGE TANK – INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	SIP 8-5-320.5.3	Y		Slotted sampling or gauging wells: Gap between well and roof shall be added to gaps measured ≤ 1.3 cm (1/2 in)	SIP 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-320.6	Y		Emergency roof drain with slotted membrane fabric cover ≥ 90% opening area	SIP 8-5-402 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-321.1	Y		No holes, tears or other openings in the primary seal fabric	SIP 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-321.2	Y		Primary seal metallic shoe or liquid mounted type	SIP 8-5-402.1 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	SIP 8-5-321.3	Y		Primary seal metallic shoe extends minimum 61 cm (24 in) for external floating and 18 in for internal Floating Roof tank above liquid surface	SIP 8-5-401, 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	SIP 8-5-321.3.1	Y		Gap between shoe and tank shell is no greater than 46 cm (18 in)	SIP 8-5-401, 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – E
Applicable Limits and Compliance Monitoring Requirements
S12 - STORAGE TANK – INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	SIP 8-5-321.3.2	Y		For welded tanks, gap between tank shell and the primary seal < 3.8 cm (1 1/2 in). No continuous gap > 0.32 cm ((1/8 in) shall exceed 10% of circumference. The cumulative length of all seal gaps exceeding 1.3 cm (1/2 in) < 10% of circumference and the cumulative length of all seal gaps exceeding 0.32 cm (1/8 in) < 40% of circumference	SIP 8-5-401, 8-5- 404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	SIP 8-5-328.1.1	Y		Tank $\geq$ 75 m^3, tank cleaning shall have liquid balancing with $\leq$ 0.5 psia	None	N	None	Continuous	
POC	SIP 8-5-328.1.2	Y		Tank $\geq$ 75 m^3, Tank cleaning 90% control, POC concentration < 10,000 ppm	SIP 8-5-502	P/A	Source Test	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – E
Applicable Limits and Compliance Monitoring Requirements
S12 - STORAGE TANK – INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	40 CFR 63.11087 (a)	Y	1/10/2011		40 CFR 63.11092(e)(1)	P/E, 1 or 5 or 10 yrs	Visual Inspection, Recordkeeping	Continuous	
Ethanol through-put limit	BAAQMD Condition #5406, part 1	Y		5.04 MM gallons/yr	BAAQMD Condition #5406, part 2	P/M	Recordkeeping	Continuous	
Certification	BAAQMD 8-5-404			Submit report within 60 days of inspection or source test	BAAQMD 8-5-404		Submittal	Continuous	
	BAAQMD Regulation 8, Rule 5 (amended on 10/18/06)	Y						Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – F
Applicable Limits and Compliance Monitoring Requirements
S33, S40 - STORAGE TANKS-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	40 CFR 60.112b(a)(1)	Y			40 CFR 60.115b(a)(1)	P/E	Initial Report	Continuous	
POC	40 CFR 60.113b(a)(1)				40 CFR 60.115b(a)(2)	P/E	Visual Inspection, Record keeping	Continuous	
POC	BAAQMD 8-5-303.1	N		PVV set within 10% of max pressure or 25.8 mmHg (0.5 psia)	BAAQMD 8-5-403 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
	BAAQMD 8-5-305.3	N		Viewport Requirements			Inspection	Continuous	
POC	BAAQMD 8-320.3.1	N		Gasket cover $\leq$ 0.32 cm (1/8 in) gap	BAAQMD 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-320.3.2	N		Inaccessible opening no visible gap	BAAQMD 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – F
Applicable Limits and Compliance Monitoring Requirements
S33, S40 - STORAGE TANKS-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD 8-5-320.4.2	N		Solid sampling or gauging wells in closed position with cover, seal or lid ≤ 0.32 cm (1/8 in)	BAAQMD 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-320.4.3	N		Solid sampling or gauging wells: Gap between well and roof shall be added to gaps measured ≤ 1.3 cm (1/2 in)	BAAQMD 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-320.5.2	N		Slotted sampling or gauging wells in closed position with cover, seal or lid ≤ 1.3 cm (1/2 in)	BAAQMD 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-320.5.3	N		Slotted sampling or gauging wells: Gap between well and roof shall be added to gaps measured ≤ 1.3 cm (1/2 in)	BAAQMD 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-320.6	N		Emergency roof drain with slotted membrane fabric cover ≥ 90% opening area	BAAQMD 8-5-402 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-321.1	N		No holes, tears or other openings in the primary seal fabric	BAAQMD 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – F
Applicable Limits and Compliance Monitoring Requirements
S33, S40 - STORAGE TANKS-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD 8-5-321.2	N		Primary seal metallic shoe or liquid mounted type	BAAQMD 8-5-402.1 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	BAAQMD 8-5-321.3	N		Primary seal metallic shoe extends minimum 61 cm (24 in) for external floating and 18 in for internal Floating Roof tank above liquid surface	BAAQMD 8-5-401, 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	BAAQMD 8-5-321.3.1	N		Gap between shoe and tank shell is no greater than 46 cm (18 in)	BAAQMD 8-5-401, 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
Certification	BAAQMD 8-5-404			Submit report within 60 days of inspection or source test	BAAQMD 8-5-404		Submittal	Continuous	
POC	BAAQMD 8-5-321.3.2	N		For welded tanks, gap between tank shell and the primary seal < 3.8 cm (1 1/2 in). No continuous gap > 0.32 cm ((1/8 in) shall exceed 10% of circumference. The cumulative length of all seal gaps exceeding 1.3 cm (1/2 in) < 10% of circumference and the cumulative length of all seal gaps exceeding 0.32 cm (1/8 in) < 40% of circumference	BAAQMD 8-5-401, 8-5- 404	P/10 yr P/10 yr	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – F
Applicable Limits and Compliance Monitoring Requirements
S33, S40 - STORAGE TANKS-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	40 CFR 60.113b(a)(1)	Y			40 CFR 60.115b(a)(2)	P/E	Visual Inspection, Record keeping	Continuous	
POC	40 CFR 60.113b(a)(2)	Y			40 CFR 60.115b(a)(3)	P/12 month	Visual Inspection, Record keeping and reporting	Continuous	
POC	BAAQMD 8-5-322.1	N		No holes, tears, or other openings	BAAQM 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-322.2	N		Secondary seal shall allow insertion up to 3.8 cm (1 ½ in) in width	BAAQMD 8-5-402, & 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	BAAQMD 8-5-322.3	N		Gap between tank shell and the secondary seal shall not exceed 1.3 cm (1/2 in)	BAAQMD 8-5-402, & 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	BAAQMD 8-5-328.1.1	N		Tank $\geq$ 75 m^3, Tank cleaning 90% control, POC concentration < 10,000 ppm	BAAQMD 8-5-502	P/A	Source Test	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – F
Applicable Limits and Compliance Monitoring Requirements
S33, S40 - STORAGE TANKS-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	SIP 8-5-303.1	Y		PVV set within 10% of max pressure or 25.8 mmHg (0.5 psia)	SIP 8-5-403 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
	SIP 8-5-305.3	Y		Viewport Requirements			Inspection	Continuous	
POC	SIP 8-320.3.1	Y		Gasket cover $\leq$ 0.32 cm (1/8 in) gap	SIP 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-320.3.2	Y		Inaccessible opening no visible gap	SIP 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-320.4.2	Y		Solid sampling or gauging wells in closed position with cover, seal or lid $\leq$ 0.32 cm (1/8 in)	SIP 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-320.4.3	Y		Solid sampling or gauging wells: Gap between well and roof shall be added to gaps measured $\leq$ 1.3 cm (1/2 in)	SIP 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – F
Applicable Limits and Compliance Monitoring Requirements
S33, S40 - STORAGE TANKS-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	SIP 8-5-320.5.2	Y		Slotted sampling or gauging wells in closed position with cover, seal or lid ≤ 1.3 cm (1/2 in)	SIP 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-320.5.3	Y		Slotted sampling or gauging wells: Gap between well and roof shall be added to gaps measured ≤ 1.3 cm (1/2 in)	SIP 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-320.6	Y		Emergency roof drain with slotted membrane fabric cover ≥ 90% opening area	SIP 8-5-402 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-321.1	Y		No holes, tears or other openings in the primary seal fabric	SIP 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-321.2	Y		Primary seal metallic shoe or liquid mounted type	SIP 8-5-402.1 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	SIP 8-5-321.3	Y		Primary seal metallic shoe extends minimum 61 cm (24 in) for external floating and 18 in for internal Floating Roof tank above liquid surface	SIP 8-5-401, 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – F
Applicable Limits and Compliance Monitoring Requirements
S33, S40 - STORAGE TANKS-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	SIP 8-5-321.3.1	Y		Gap between shoe and tank shell is no greater than 46 cm (18 in)	SIP 8-5-401, 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	SIP 8-5-321.3.2	Y		For welded tanks, gap between tank shell and the primary seal < 3.8 cm (1 1/2 in). No continuous gap > 0.32 cm ((1/8 in) shall exceed 10% of circumference. The cumulative length of all seal gaps exceeding 1.3 cm (1/2 in) < 10% of circumference and the cumulative length of all seal gaps exceeding 0.32 cm (1/8 in) < 40% of circumference	SIP 8-5-401, 8-5- 404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	SIP 8-5-322.1	Y		No holes, tears, or other openings	SIP 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-322.2	Y		Secondary seal shall allow insertion up to 3.8 cm (1 ½ in) in width	SIP 8-5-402, & 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	SIP 8-5-322.3	Y		Gap between tank shell and the secondary seal shall not exceed 1.3 cm (1/2 in)	SIP 8-5-402, & 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – F
Applicable Limits and Compliance Monitoring Requirements
S33, S40 - STORAGE TANKS-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	SIP 8-5-328.1.1	Y		Tank $\geq$ 75 m^3, tank cleaning shall have liquid balancing with $\leq$ 0.5 psia	None	N	None	Continuous	
POC	SIP 8-5-328.1.2	Y		Tank $\geq$ 75 m^3, Tank cleaning 90% control, POC concentration < 10,000 ppm	SIP 8-5-502	P/A	Source Test	Continuous	
POC	40 CFR 60.112b(a)(1)	Y			40 CFR 60.115b(a)(1)	P/E	Initial Report	Continuous	
POC	40 CFR 60.113b(a)(1)				40 CFR 60.115b(a)(2)	P/E	Visual Inspection Record keeping	Continuous	
POC	40 CFR 60.113b(a)(2)	Y			40 CFR 60.115b(a)(3)	P/12 month	Visual Inspection Record keeping	Continuous	
POC	40 CFR 63.11087(a)	Y	1/10/2011		40 CFR 63.11092(e)(1)	P/E, 1 or 5 or 10 yrs	Visual Inspection Record keeping	Continuous	
Liquid Stored		Y		>0.5 psia	40 CFR 60.116b(c)	P/D	Record keeping	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – F
Applicable Limits and Compliance Monitoring Requirements
S33, S40 - STORAGE TANKS-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
True vapor pressure		Y			40 CFR 60.116b(c)	P/D	Record keeping	Continuous	
True vapor pressure		Y		>0.74 psia	40 CFR 60.116b(d)	P/D	Notify	Continuous	
Total material throughput limit	BAAQMD Condition #26356, part 1	Y		923,275,248 gallon gasoline/yr 166,086,774 gallon Jet/yr 38,866,550 gallon ethanol/yr 416,752,896 gallon diesel/yr	BAAQMD Condition #26356, part 2	P/D	Record keeping	Continuous	
	BAAQMD Regulation 8, Rule 5 (amended on 10/18/06)	Y						Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – G
Applicable Limits and Compliance Monitoring Requirements
S36 - STORAGE TANK-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD 8-5-303.1	N		PVV set within 10% of max pressure or 25.8 mmHg (0.5 psia)	BAAQMD 8-5-403 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-320.3.1	N		Gasket cover $\leq$ 0.32 cm (1/8 in) gap	BAAQMD 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-320.3.2	N		Inaccessible opening no visible gap	BAAQMD 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-320.4.2	N		Solid sampling or gauging wells in closed position with cover, seal or lid $\leq$ 0.32 cm (1/8 in)	BAAQMD 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-320.4.3	N		Solid sampling or gauging wells: Gap between well and roof shall be added to gaps measured $\leq$ 1.3 cm (1/2 in)	BAAQMD 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-320.5.2	N		Slotted sampling or gauging wells in closed position with cover, seal or lid $\leq$ 1.3 cm (1/2 in)	BAAQMD 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – G
Applicable Limits and Compliance Monitoring Requirements
S36 - STORAGE TANK-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD 8-5-320.5.3	N		Slotted sampling or gauging wells: Gap between well and roof shall be added to gaps measured $\leq$ 1.3 cm (1/2 in)	BAAQMD 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-320.6	N		Emergency roof drain with slotted membrane fabric cover $\geq$ 90% opening area	BAAQMD 8-5-402 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-321.1	N		No holes, tears or other openings in the primary seal fabric	BAAQMD 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-321.2	N		Primary seal metallic shoe or liquid mounted type	BAAQMD 8-5-402.1 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
Certification	BAAQMD 8-5-404			Submit report within 60 days of inspection or source test	BAAQMD 8-5-404		Submittal	Continuous	
POC	BAAQMD 8-5-321.3	N		Primary seal metallic shoe extends minimum 61 cm (24 in) for external floating and 18 in for internal Floating Roof tank above liquid surface	BAAQMD 8-5-401, 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	BAAQMD 8-5-321.3.1	N		Gap between shoe and tank shell is no greater than 46 cm (18 in)	BAAQMD 8-5-401, 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – G
Applicable Limits and Compliance Monitoring Requirements
S36 - STORAGE TANK-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD 8-5-321.3.2	N		For welded tanks, gap between tank shell and the primary seal < 3.8 cm (1 1/2 in). No continuous gap > 0.32 cm ((1/8 in) shall exceed 10% of circumference. The cumulative length of all seal gaps exceeding 1.3 cm (1/2 in) < 10% of circumference and the cumulative length of all seal gaps exceeding 0.32 cm (1/8 in) < 40% of circumference	BAAQMD 8-5-401, 8-5- 404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	BAAQMD 8-5-322.1	N		No holes, tears, or other openings	BAAQM 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-322.2	N		Secondary seal shall allow insertion up to 3.8 cm (1 ½ in) in width	BAAQMD 8-5-402, & 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	BAAQMD 8-5-322.3	N		Gap between tank shell and the secondary seal shall not exceed 1.3 cm (1/2 in)	BAAQMD 8-5-402, & 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – G
Applicable Limits and Compliance Monitoring Requirements
S36 - STORAGE TANK-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD 8-5-328.1.1	N		Tank $\geq$ 75 m^3, Tank cleaning 90% control, POC concentration < 10,000 ppm	BAAQMD 8-5-502	P/A	Source Test	Continuous	
POC	SIP 8-5-303.1	Y		PVV set within 10% of max pressure or 25.8 mmHg (0.5 psia)	SIP 8-5-403 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-320.3.1	Y		Gasket cover $\leq$ 0.32 cm (1/8 in) gap	SIP 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-320.3.2	Y		Inaccessible opening no visible gap	SIP 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-320.4.2	Y		Solid sampling or gauging wells in closed position with cover, seal or lid $\leq$ 0.32 cm (1/8 in)	SIP 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-320.4.3	Y		Solid sampling or gauging wells: Gap between well and roof shall be added to gaps measured $\leq$ 1.3 cm (1/2 in)	SIP 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-320.5.2	Y		Slotted sampling or gauging wells in closed position with cover, seal or lid $\leq$ 1.3 cm (1/2 in)	SIP 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – G
Applicable Limits and Compliance Monitoring Requirements
S36 - STORAGE TANK-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	SIP 8-5-320.5.3	Y		Slotted sampling or gauging wells: Gap between well and roof shall be added to gaps measured $\leq$ 1.3 cm (1/2 in)	SIP 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-320.6	Y		Emergency roof drain with slotted membrane fabric cover $\geq$ 90% opening area	SIP 8-5-402 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-321.1	Y		No holes, tears or other openings in the primary seal fabric	SIP 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-321.2	Y		Primary seal metallic shoe or liquid mounted type	SIP 8-5-402.1 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	SIP 8-5-321.3	Y		Primary seal metallic shoe extends minimum 61 cm (24 in) for external floating and 18 in for internal Floating Roof tank above liquid surface	SIP 8-5-401, 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	SIP 8-5-321.3.1	Y		Gap between shoe and tank shell is no greater than 46 cm (18 in)	SIP 8-5-401, 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – G
Applicable Limits and Compliance Monitoring Requirements
S36 - STORAGE TANK-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	SIP 8-5-321.3.2	Y		For welded tanks, gap between tank shell and the primary seal < 3.8 cm (1 1/2 in). No continuous gap > 0.32 cm ((1/8 in) shall exceed 10% of circumference. The cumulative length of all seal gaps exceeding 1.3 cm (1/2 in) < 10% of circumference and the cumulative length of all seal gaps exceeding 0.32 cm (1/8 in) < 40% of circumference	SIP 8-5-401, 8-5- 404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	SIP 8-5-322.1	Y		No holes, tears, or other openings	SIP 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-322.2	Y		Secondary seal shall allow insertion up to 3.8 cm (1 ½ in) in width	SIP 8-5-402, & 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	SIP 8-5-322.3	Y		Gap between tank shell and the secondary seal shall not exceed 1.3 cm (1/2 in)	SIP 8-5-402, & 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – G
Applicable Limits and Compliance Monitoring Requirements
S36 - STORAGE TANK-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	SIP 8-5-328.1.1	Y		Tank $\geq$ 75 m^3, tank cleaning shall have liquid balancing with $\leq$ 0.5 psia	None	N	None	Continuous	
POC	SIP 8-5-328.1.2	Y		Tank $\geq$ 75 m^3, Tank cleaning 90% control, POC concentration < 10,000 ppm	SIP 8-5-502	P/A	Source Test	Continuous	
POC	40 CFR 63.11087(a)	Y	1/10/2011		40 CFR 63.11092(e)(1)	P/E, 1 or 5 or 10 yrs	Visual Inspection Record keeping	Continuous	
Liquid stored		Y			40 CFR 60.115(a)	P/D	Record keeping	Continuous	
True vapor pressure		Y			40 CFR 60.115(b)	P/D	Record keeping	Continuous	
True vapor pressure		Y		>1.0 psia	40 CFR 60.115(c)	P/D	Record keeping	Continuous	
Total material throughput limit	BAAQMD Condition #26356, part 1	Y		77,948,000 gallon gasoline/yr	BAAQMD Condition #26356, part 2	P/D	Record keeping	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – G
Applicable Limits and Compliance Monitoring Requirements
S36 - STORAGE TANK-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
	BAAQMD Regulation 8, Rule 5 (amended on 10/18/06)	Y						Continuous	

Table VII - I
Applicable Limits and Compliance Monitoring Requirements
S43 - OIL/WATER SEPARATOR

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD 8-8-301.1	n		Roof seals, other openings Gap <0.125 inch	BAAQMD 8-8-301.1	P/Initially and 6 months	Visual inspection	Continuous	
POC	SIP 8-8-301.1	Y		Roof seals, other openings Gap <0.125 inch	SIP 8-8-301.1	P/Initially and 6 months	Visual inspection	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – J
Applicable Limits and Compliance Monitoring Requirements
S44 - STORAGE TANK-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD 8-5-303.1	N		PVV set within 10% of max pressure or 25.8 mmHg (0.5 psia)	BAAQMD 8-5-403 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
	BAAQMD 8-5-305.3	N		Viewport Requirements			Inspection	Continuous	
POC	BAAQMD 8-320.3.1	N		Gasket cover $\leq$ 0.32 cm (1/8 in) gap	BAAQMD 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-320.3.2	N		Inaccessible opening no visible gap	BAAQMD 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-320.4.2	N		Solid sampling or gauging wells in closed position with cover, seal or lid $\leq$ 0.32 cm (1/8 in)	BAAQMD 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-320.4.3	N		Solid sampling or gauging wells: Gap between well and roof shall be added to gaps measured $\leq$ 1.3 cm (1/2 in)	BAAQMD 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – J
Applicable Limits and Compliance Monitoring Requirements
S44 - STORAGE TANK-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD 8-5-320.5.2	N		Slotted sampling or gauging wells in closed position with cover, seal or lid ≤ 1.3 cm (1/2 in)	BAAQMD 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-320.5.3	N		Slotted sampling or gauging wells: Gap between well and roof shall be added to gaps measured ≤ 1.3 cm (1/2 in)	BAAQMD 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-320.6	N		Emergency roof drain with slotted membrane fabric cover ≥ 90% opening area	BAAQMD 8-5-402 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-321.1	N		No holes, tears or other openings in the primary seal fabric	BAAQMD 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-321.2	N		Primary seal metallic shoe or liquid mounted type	BAAQMD 8-5-402.1 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	BAAQMD 8-5-321.3	N		Primary seal metallic shoe extends minimum 61 cm (24 in) for external floating and 18 in for internal Floating Roof tank above liquid surface	BAAQMD 8-5-401, 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – J
Applicable Limits and Compliance Monitoring Requirements
S44 - STORAGE TANK-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD 8-5-321.3.1	N		Gap between shoe and tank shell is no greater than 46 cm (18 in)	BAAQMD 8-5-401, 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	BAAQMD 8-5-321.3.2	N		For welded tanks, gap between tank shell and the primary seal < 3.8 cm (1 1/2 in). No continuous gap > 0.32 cm ((1/8 in) shall exceed 10% of circumference. The cumulative length of all seal gaps exceeding 1.3 cm (1/2 in) < 10% of circumference and the cumulative length of all seal gaps exceeding 0.32 cm (1/8 in) < 40% of circumference	BAAQMD 8-5-401, 8-5- 404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	BAAQMD 8-5-322.1	N		No holes, tears, or other openings	BAAQM 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	BAAQMD 8-5-322.2	N		Secondary seal shall allow insertion up to 3.8 cm (1 ½ in) in width	BAAQMD 8-5-402, & 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	BAAQMD 8-5-322.3	N		Gap between tank shell and the secondary seal shall not exceed 1.3 cm (1/2 in)	BAAQMD 8-5-402, & 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – J
Applicable Limits and Compliance Monitoring Requirements
S44 - STORAGE TANK-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD 8-5-328.1.1	N		Tank $\geq$ 75 m^3, Tank cleaning 90% control, POC concentration < 10,000 ppm	BAAQMD 8-5-502	P/A	Source Test	Continuous	
POC	SIP 8-5-303.1	Y		PVV set within 10% of max pressure or 25.8 mmHg (0.5 psia)	SIP 8-5-403 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
	SIP 8-5-305.3	Y		Viewport Requirements			Inspection	Continuous	
POC	SIP 8-320.3.1	Y		Gasket cover $\leq$ 0.32 cm (1/8 in) gap	SIP 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-320.3.2	Y		Inaccessible opening no visible gap	SIP 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-320.4.2	Y		Solid sampling or gauging wells in closed position with cover, seal or lid $\leq$ 0.32 cm (1/8 in)	SIP 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – J
Applicable Limits and Compliance Monitoring Requirements
S44 - STORAGE TANK-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	SIP 8-5-320.4.3	Y		Solid sampling or gauging wells: Gap between well and roof shall be added to gaps measured ≤ 1.3 cm (1/2 in)	SIP 8-5-402.3 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-320.5.2	Y		Slotted sampling or gauging wells in closed position with cover, seal or lid ≤ 1.3 cm (1/2 in)	SIP 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-320.5.3	Y		Slotted sampling or gauging wells: Gap between well and roof shall be added to gaps measured ≤ 1.3 cm (1/2 in)	SIP 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-320.6	Y		Emergency roof drain with slotted membrane fabric cover ≥ 90% opening area	SIP 8-5-402 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-321.1	Y		No holes, tears or other openings in the primary seal fabric	SIP 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	
POC	SIP 8-5-321.2	Y		Primary seal metallic shoe or liquid mounted type	SIP 8-5-402.1 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – J
Applicable Limits and Compliance Monitoring Requirements
S44 - STORAGE TANK-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	SIP 8-5-321.3	Y		Primary seal metallic shoe extends minimum 61 cm (24 in) for external floating and 18 in for internal Floating Roof tank above liquid surface	SIP 8-5-401, 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	SIP 8-5-321.3.1	Y		Gap between shoe and tank shell is no greater than 46 cm (18 in)	SIP 8-5-401, 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	SIP 8-5-321.3.2	Y		For welded tanks, gap between tank shell and the primary seal < 3.8 cm (1 1/2 in). No continuous gap > 0.32 cm ((1/8 in) shall exceed 10% of circumference. The cumulative length of all seal gaps exceeding 1.3 cm (1/2 in) < 10% of circumference and the cumulative length of all seal gaps exceeding 0.32 cm (1/8 in) < 40% of circumference	SIP 8-5-401, 8-5- 404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	SIP 8-5-322.1	Y		No holes, tears, or other openings	SIP 8-5-402.2 & 8-5-404	P/twice per year at 4 to 8 months interval	Inspection Certification	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – J
Applicable Limits and Compliance Monitoring Requirements
S44 - STORAGE TANK-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	SIP 8-5-322.2	Y		Secondary seal shall allow insertion up to 3.8 cm (1 ½ in) in width	SIP 8-5-402, & 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	SIP 8-5-322.3	Y		Gap between tank shell and the secondary seal shall not exceed 1.3 cm (1/2 in)	SIP 8-5-402, & 8-5-404	P/10 yr P/10 yr	Inspection Certification	Continuous	
POC	SIP 8-5-328.1.1	Y		Tank $\geq$ 75 m^3, tank cleaning shall have liquid balancing with $\leq$ 0.5 psia	None	N	None	Continuous	
POC	SIP 8-5-328.1.2	Y		Tank $\geq$ 75 m^3, Tank cleaning 90% control, POC concentration < 10,000 ppm	SIP 8-5-502	P/A	Source Test	Continuous	
POC	40 CFR 63.11087(a)	Y	1/10/2011		40 CFR 63.11092(e) (1)	P/E, 1 or 5 or 10 yrs	Visual Inspection Record keeping	Continuous	
Liquid stored		Y			40 CFR 60.115(a)	P/D	Record keeping	Continuous	
True vapor pressure		Y			40 CFR 60.115(b)	P/D	Record keeping	Continuous	
True vapor pressure		Y		>1.0 psia	40 CFR 60.115(c)	P/D	Record keeping	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – J
Applicable Limits and Compliance Monitoring Requirements
S44 - STORAGE TANK-INTERNAL FLOATING ROOF

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
Certification	BAAQMD 8-5-404			Submit report within 60 days of inspection or source test	BAAQMD 8-5-404		Submittal	Continuous	
	BAAQMD Regulation 8, Rule 5 (amended on 10/18/06)	Y						Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - K
Applicable Limits and Compliance Monitoring Requirements
S45 - SUMP TANK – UNDERGROUND

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
Gasoline throughput limit	BAAQMD Condition #16514, part 1	Y		214,520 gallons/yr	BAAQMD Condition #16514, part 2	P/M	Recordkeeping	Continuous	
Jet Kerosene throughput limit	BAAQMD Condition #16514, part 1	Y		92,072 gallons/yr	BAAQMD Condition #16514, part 2	P/M	Recordkeeping	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - L
Applicable Limits and Compliance Monitoring Requirements
S47 – UNLOADING RACK 7 (ETHANOL)

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD 8-6-304	Y		21 gm/cubic meter (0.17 lb/1000 gallons)		N	N	Continuous	
Ethanol throughput limit	BAAQMD Condition #23134, part 1	Y		123.48 MM gallon/yr	BAAQMD Condition #23134, part 3	P/M	Recordkeeping	Continuous	
	BAAQMD Condition #23134, part 2	Y				N	N	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII – M,
Applicable Limits and Compliance Monitoring Requirements
S48 – OFFSPEC UNLOADING RACK 8

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD 8-2-301	N		Not more than 15 lb/day & 300 ppm		N	N	Continuous	
POC	SIP BAAQMD 8-2-301	Y		Not more than 15 lb/day & 300 ppm		N	N	Continuous	
Unloading event limit	BAAQMD Condition #23491, part 1	Y		6,600/yr	BAAQMD Condition #23491, part 3	P/M	Recordkeeping	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - N
Applicable Limits and Compliance Monitoring Requirements
COMPONENTS

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD 8-18-301	N		General equipment leak ≤ 100 ppm	BAAQMD 8-18-401.2	P/Q	Portable hydrocarbon detector, records	Continuous	
POC	BAAQMD 8-18-302	N		Valve leak ≤ 100 ppm	BAAQMD 8-18-401.2	P/Q	Portable hydrocarbon detector, records	Continuous	
POC	BAAQMD 8-18-303	N		Pump and compressor leak ≤ 500 ppm	BAAQMD 8-18-401.2	P/Q	Portable hydrocarbon detector, records	Continuous	
POC	BAAQMD 8-18-304	N		Connection leak ≤ 100 ppm	BAAQMD 8-18-401.2	P/Q	Portable hydrocarbon detector, records	Continuous	
POC	BAAQMD 8-18-305	N		Pressure relief valve leak ≤ 500 ppm	BAAQMD 8-18-401.2	P/Q	Portable hydrocarbon detector, records	Continuous	
POC	BAAQMD 8-18-306.1	N		Valve, pressure relief, pump or compressor must be repaired within 5 years or at the next scheduled turnaround	None	N		Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - N
Applicable Limits and Compliance Monitoring Requirements
COMPONENTS

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	BAAQMD 8-18-306.2	N		Awaiting repair Valves ≤ 0.5% Pressure Relief ≤ 1% Pump and Connector ≤ 1%	BAAQMD 8-18-401.5	P/24 hours	Inspection	Continuous	
POC	BAAQMD 8-18-306.3.2	N		Mass emissions & non-repairable equipment allowed Valve ≤ 0.1 lb/day & ≤1.0% Pressure Relief ≤ 0.2 lb/day & ≤ 5% Pump and Connector ≤ 0.2 lb/day & ≤ 5%	BAAQMD 8-18-401.3	P/D	Inspection	Continuous	
POC	BAAQMD 8-18-306.3.3	N		Total valve, pressure relief, pump or compressor leaks ≥ 15 lb/day, they must be repaired within 7 days	None	N		Continuous	
POC	SIP 8-18-301	Y		General equipment leak ≤ 100 ppm	SIP 8-18-401.2	P/Q	Portable hydrocarbon detector, records	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - N
Applicable Limits and Compliance Monitoring Requirements
COMPONENTS

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	SIP 8-18-302	Y		Valve leak ≤ 100 ppm	SIP 8-18-401.2	P/Q	Portable hydrocarbon detector, records	Continuous	
POC	SIP 8-18-303	Y		Pump and compressor leak ≤ 500 ppm	SIP 8-18-401.2	P/Q	Portable hydrocarbon detector, records	Continuous	
POC	SIP 8-18-304	Y		Connection leak ≤ 100 ppm	SIP 8-18-401.2	P/Q	Portable hydrocarbon detector, records	Continuous	
POC	SIP 8-18-305	Y		Pressure relief valve leak ≤ 500 ppm	SIP 8-18-401.2	P/Q	Portable hydrocarbon detector, records	Continuous	
POC	SIP 8-18-306.1	Y		Valve, pressure relief, pump or compressor must be repaired within 5 years or at the next scheduled turnaround	None	N		Continuous	
POC	SIP 8-18-306.2	Y		Awaiting repair Valves ≤ 0.5% Pressure Relief ≤ 1% Pump and Connector ≤ 1%	SIP 8-18-401.5	P/24 hours	Inspection	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - N
Applicable Limits and Compliance Monitoring Requirements
COMPONENTS

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	SIP 8-18-306.3.2	Y		Mass emissions & non-repairable equipment allowed Valve ≤ 0.1 lb/day & ≤1.0% Pressure Relief ≤ 0.2 lb/day & ≤ 5% Pump and Connector ≤ 0.2 lb/day & ≤ 5%	SIP 8-18-401.3	P/D	Inspection	Continuous	
POC	SIP 8-18-306.3.3	Y		Total valve, pressure relief, pump or compressor leaks ≥ 15 lb/day, they must be repaired within 7 days	None	N		Continuous	
POC	SIP BAAQMD 8-25-302	Y		Pump leak ≤ 500 ppm	SIP BAAQMD 8-25-401.2 & 8-25-403	P/Q P/D	Portable hydrocarbon detector, records	Continuous	
POC	SIP BAAQMD 8-25-303	Y		Compressor leak ≤ 500 ppm	SIP BAAQMD 8-25-401.2 & 8-25-403	P/Q P/D	Portable hydrocarbon detector, records	Continuous	

Title V Semi-Annual Monitoring Verification Report for Period November 1, 2021 through April 30, 2022

Table VII - N
Applicable Limits and Compliance Monitoring Requirements
COMPONENTS

Type of Limit	Citation of Limit	FE Y/N	Future Effective Date	Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Compliance Status during Period: "Continuous"; "Intermittent"; or "Not in Compliance"	Additional Information
POC	SIP BAAQMD 8-25-304.1	Y		Pump or compressor repaired within 5 years or next scheduled turnaround	SIP BAAQMD 8-25-401.1 & 8-25-402	P/Q	Portable hydrocarbon detector, records	Continuous	
POC	SIP BAAQMD 8-25-304.2	Y		Awaiting repaired valves < 1.0%	SIP BAAQMD 8-25-401.1 & 8-25-402	P/Q	Portable hydrocarbon detector, records	Continuous	
	SIP BAAQMD 8-25-305	Y		New or replaced pump and compressor leak ≤ 500 ppm for 4 consecutive quarters	SIP BAAQMD 8-25-401.2 & 8-25-403	P/Q P/D	Portable hydrocarbon detector, records	Continuous	
	SIP BAAQMD 8-25-306	Y		Repeat pump , compressor leak must meet SIP BAAQMD 8-25-304 & 8-25-305	SIP BAAQMD 8-25-401.2 & 8-25-403	P/Q P/D	Portable hydrocarbon detector, records	Continuous	
					BAAQMD 8-18-503	P/Q P/Y	Reports	Continuous	
					BAAQMD 8-18-402.1	P/Q P/Y	Identification Code	Continuous	

Attachment : Deviation Report

February 24, 2022

Director of Compliance and Enforcement
Bay Area Air Quality Management District
375 Beale Street, Suite 600
San Francisco, CA 94105

Electronic Submittal

Subject: 60-Day Report for Rule 8-5-119 for repair at San Jose Terminal (Facility #A4020) – 2150 Kruse Drive, San Jose, California

Dear Director of Compliance and Enforcement:

In accordance with District Rule 8-5-119.3, SFPP, L.P. ("SFPP") is providing this report on the use of the repair exemption in Section 8-5-119 to the Bay Area Air Quality Management District ("BAAQMD") for the Tank SJ-5 located at its San Jose Terminal. SJ-5 is an internal floating roof tank in ethanol service. This letter also serves as Required Report information:

3.1 Tank SJ-5 (S-6), January 14, 8:30 AM to 9:30 AM, 2022
3.2 Small product puddle near leg sleeve due to a small weep, which was repaired by applying belzona epoxy;
3.3 Section 8-5-305.5;
3.4 The product was cleaned immediately and the small weep was repaired within 1 hour of discovery. The weep was likely due to wear. The facility will continue with quarterly inspections to find any issues.

If you have any questions, please contact me at 713-420-6076 or Ling_Li@kindermorgan.com.

Sincerely,

Ling Li

cc: Tony Richmond, Daniel Fleck, Nina McAfee, SFPP, L.P.
EPA Region 9 (via email)

KINDER MORGAN INC.

Internal Floating Roof Seal Inspection Form

Tank ID#: _____SJ-5_____ **Date of Inspection: _____1/14/22_____**

Facility Name: _San Jose Terminal_____

Expectation:

IFR inspections shall be conducted by visually inspecting the floating roof deck, deck fittings, and rim seals from within the storage vessel. The inspection may be performed entirely from the top side of the floating roof, as long as there is visual access to all deck components specified in paragraph (a) of this section. Any of the conditions described in Items (i) – (v) below constitutes inspection failure.

(i) Stored liquid on the floating roof.

(ii) Holes or tears in the primary or secondary seal (if one is present).

(iii) Floating roof deck, deck fittings, or rim seals that are not functioning as designed (as specified in §63.1063(a)).

(iv) Failure to comply with the operational requirements of §63.1063(b).

(v) Gaps of more than 1/8" (0.32 cm) between any deck fitting gasket, seal, or wiper (required by paragraph (a) of this section) and any surface that it is intended to seal.

IFR inspections shall be conducted in accordance with this provision <u>each time the storage vessel is emptied and degassed</u> AND not to exceed <u>10 years to the day</u> from the previous inspection of this type.

Check the appropriate box for each of the following.	**Yes**	**No**	**N/A**
Is there liquid observed/stored on top of the floating roof?	■	❐	❐
Are there holes or tears in the primary or secondary seal?	❐	■	❐
Are there floating roof deck, deck fittings or rim seals not functioning as designed?	■	❐	❐
Are there failures to comply with operational requirements for the roof?	❐	■	❐
Are there gaps of more than 1/8 inch between any deck fitting gasket, seal or wiper and any surface that it is intended to seal?	❐	■	❐

Complete the following for defects found during the inspection.

Type & Location of Defect	**Date Repaired**	**Description of Repair**
1/14/22 @ 7:50 AM Visible	1/14/22	9:30 AM Belzona was applied to a small weep on
Product on top of floating roof		The leg sleeve heat zone. Tank is back in compliance.
Near bulkhead and leg sleeve,		

<u>Note</u>: If defects are found, notify the local EHS representative immediately.

Completed by: Cristian Rivera____ **Date: _1/14/22_____**